

**ROADS UPDATE**

---

**1. ROADS CAPITAL BUDGET 2013 TO 2014**

This financial year's capital roads reconstruction programme for Kintyre is attached. Work is being carried out jointly by 'Roads Operations' along with our Partnership Contractor, Breedon Aggregates Ltd. This year's surface dressing work, which was won by Kielly Bros, is now complete.

**2. KINLOCH ROAD**

Apart from limited works on footways, surfacing work at Kinloch Road is now complete.

**3. REVENUE MAINTENANCE WORKS**

- Patching and drainage work is on-going around the Kintyre area. The jet-patcher is currently operating in Kintyre.
- Outstanding white-lining work on the A83 was recently completed. Further lining work around Campbeltown (junctions etc.) will be carried out over this summer.
- A grass-cutting contract for the Kintyre Area is currently out to tender with a closing date of Thursday 4 July 2013.

**4. BEACHMEANACH BRIDGE**

Works, to replace the bridge at Beachmeanach on the A83, just north of A' Chleit, are currently on-going. Final completion is expected by 28 July 2013.

For further information please contact: Stewart Clark, Roads Performance Manager on 01546 604893. Alternatively, e-mail [stewart.clark@argyll-bute.gov.uk](mailto:stewart.clark@argyll-bute.gov.uk)

# APPENDIX

## Roads Capital Reconstruction Programme

**Roads Reconstruction Capital Programme****Kintyre****Capital Reconstruction Budget**

<b>Route</b>	<b>Location**</b>	<b>Proposed Scheme Details***</b>	<b>Estimated Value</b>	<b>Latest Scheme Cost Estimate</b>	<b>Comments</b>
Various	Campbeltown Footways	Structural footway repairs	£10,000	£10,000	Summer '13
Various	Selected locations on an as-needs basis across area	Structural Patching	£25,000	£25,000	Skipness - start 21 June'13 Auchaleek - start 5 July'13
A83	Drum	Resurfacing, patching and drainage	£180,000	£162,000	Start mid-June'13
B842	Oatfield	Preparation and surface dressing	£95,000	£95,000	Complete
B842	Moy	Pre-surface dressing patching	£95,000	£95,000	In Progress
B842	Carradale	Preparation and surface dressing	£75,000	£78,000	Complete
UC30	Kinloch Rd - Campbeltown	Resurfacing	£30,000	£30,000	Complete
C 59	Clachan Loop Rd	Drainage improvement and carriageway resurfacing	£50,000	£50,000	In Progress
A83	Glenbarr	Surface Dressing preparation	£65,000	£80,000	Start 1 July'13
<b><u>Area Total</u></b>			<b><u>£625,000</u></b>	<b><u>£625,000</u></b>	

-

**Additional Capital Reconstruction Budget**

<b>Route</b>	<b>Location**</b>	<b>Proposed Scheme Details***</b>	<b>Estimated Value</b>	<b>Latest Scheme Cost Estimate</b>	<b>Comments</b>
B842	Carradale Road	Structural Patching	£25,000	£25,000	Start date 16 July'13
B8001	Skipness Road	Structural Patching	£40,000	£40,000	Start date 24 June'13
	Moss Road	Retread	£30,000	£30,000	Start date 29 July'13
	Mull of Kintyre Road	Structural Patching	£30,000	£30,000	Start date 27 June'13
<b><u>Area Total</u></b>			<b><u>£125,000</u></b>	<b><u>£125,000</u></b>	